

## PROFORMA FOR EXPENDITURE OF HEALTH BUILDINGS COMMUNITY HEALTH CENTRE

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Ambala	PD-II Ambala	Constn. of CHC at village Mullana	171.18	17.11.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	171.18			Adding of Addl. Block on the existing building is not structurally feasible. In this regard case referred to Head Office for taking concent of client deptt for constn. of new block of 3 storey instead of 2.
2	Ambala	PD-II Ambala	Constg. Of Additional Block in Community Health Centre at Shahbad.	114.14/ 172.16	No.RCH-2-Budget/2009-9673-77 dt. 17.11.09 Revised No.RCH-212/3129-33 dt. 22.02.10	70.45	57.45	15.72	73.17	143.62	0.00	143.62	28.50	17.03.2011 31.05.2012	Work is in progress	
3	Bhiwani	PD Narnaul	Upgradation of CHC into 50 Bedded Hospital at Ateli in Mohindergarh Distt	760.82	13.08.2009	297.73	51.40	84.74	136.14	433.87	0.24	434.11	70.00	31.03.2012	Work completed.	
4	Chandigarh	PD, Yamuna Nagar	Upgradation of CHC at Kalka	63.89	17.9.09	24.82	18.33	0.00	18.33	43.15	0.00	43.15	2.65	31.03.2011	Work completed	Enhancement Case is under process.
5	Chandigarh	PD, Yamuna Nagar	Upgradation of CHC at Raipur (2 storied)	279.67	17.11.09	0.00	0.00	184.49	184.49	184.49	33.95	218.44	249.56	03.10.2012	Work in progress	Expdr. under Head 4210-C.O.Medical is Rs.184.49 lacs & Expdr. under NHRM Scheme as per instructions vide EIC No.1660- 74/B dt.21.2.12 is Rs.33.95 lacs. Revised estimate amounting to Rs.468.00 lacs is under preparation.
6	Gurgaon	Palwal	Constn. of CHC at Badoli	690.85	31.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	500.00		detailed estimate and DNIT under process	Work deferred due to shortage of funds. Now the work is to be taken in hand. Revised site plan sent to CA and Arch Drawing awaited.
7	Gurgaon	Palwal	Constn. Of CHC at Allawalpur	690.85	31.8.09	192.65	43.21	107.42	150.63	343.28	0.00	343.28	275.00	20.6.2011 30.6.2012	Work in progress	
8	Gurgaon	Palwal	Constn. Of CHC at Sondh	690.85	31.8.09	68.90	105.37	126.69	232.06	300.96	0.00	300.96	300.00	23.7.2011 30.6.2012	Work in progress	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
9	Gurgaon	PD-1, Gurgaon	Construction of 50 bedded CHC- Cum-Hospital at Pataudi at Gurgaon Distt.	690.85	EIC No. 2854-55 dt. 28.5.2009 & Revised A/A for Rs. 883.00 Lacs is under process	436.73	0.00	16.50	16.50	453.23	0.00	453.23	400.00	20.07.2009 30.06.2012	65% work completed	Revised A/A for Rs. 883.00 Lacs is under process
10	Hisar	PD-Fatehabad	Constn. CHC Bhuna	386.15	04.12.2008	338.59	5.61	6.63	12.24	350.83	0.00	350.83	0.00	30.09.2010	Work completed	
11	Jhajjar	Jhajjar	Constn. of Building of CHC Dubaldhan in Jhajjar distt.	398.00 539.67	25.2.08 12.10.09	206.76	62.88	77.37	140.25	347.01	1.76	348.77	190.90	17.7.08 31.5.12	Work in progress.	
12	Jhajjar	Jhajjar	Constn. of 50 Bedded CHC-cum-G. Hospital at Beri	335.18 840.71	25.9.07 16.11.09	550.19	73.98	80.58	154.56	704.75	0.00	704.75	135.96	27.7.2011	Work completed	
13	Jhajjar	Jhajjar	Constn of CHC at village Dighal	690.85	13.8.09	380.20	67.27	114.80	182.07	562.27	0.00	562.27	128.58	18.3.2010 30.6.2012	Work in progress.	
14	Jhajjar	PD No-I Sonipat	Constn. of 50 Bedded Hospital with Residential accommodation at Gohana in Sonipat Distt	845.23	04.12.2008	652.37	7.17	19.21	26.38	678.75	0.00	678.75	7.00	31.10.2010	Work completed	Amount required for Constn. of machin room.
15	Jhajjar	PD No-I Sonipat	Constn. of 50 Bedded Hospital CHC-cum-Hospital with Residential accommodation at Kharkhoda	690.85	22.05.2009	190.23	122.89	120.21	243.10	433.33	57.13	490.46	150.00	27.01.2011 31.07.2012	Work will be completed by 31.07.2012	
16	Jhajjar	PD No-I Sonipat	Constn. of 50 Bedded Hospital CHC-cum-Hospital with Residential accommodation at	355.21 458.91	03.01.2007 13.02.2009	461.57	0.00	0.00	0.00	461.57	0.00	461.57	0.00		Work completed	
17	Karnal Circle	Provincial Division, PWD B&R Br. Panipat	Constg. of CHC alongwith residence Accomodation, road & parking (Incloding water supply & Santary, Electricity at Village in Dadlana in Panipat Distt.	690.85	FC & PS No. 2778/IFD dt. 11/2008	441.44	25.46	9.99	35.45	476.89	0.00	476.89	42.00	31.03.2011	Completed	Financial Liability Pending
18	Kaithal	PD-II Kaithal.	Constn. of at village Kaul in Kaithal distt.	690.85	13.8.2009.	182.11	197.74	146.74	344.48	526.59	0.00	526.59	160.00	2-02-2010 30.6.2012.	Work in progress.	
19	Kaithal	PD-II Kaithal.	Constn. of CHC-cum-50bedded Civil Hospital at Gulha Cheeka in Kaithal distt	760.82	13.8.2009.	157.65	171.33	135.55	306.88	464.53	0.00	464.53	290.00	16.08.11 30.11.11 30.6.2012	Work in progress.	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
20	Kaithal	PD-II Jind	Constn. of CHC village Julana in Jind distt.	690.85	13.08.2009	196.71	86.17	55.37	141.54	338.25	15.00	353.25	105.00	31.07.2012	80% work completed	
21	Rewari	PD-Rewari	Constn. of 50 Bedded Hospital at Kosli in Rewari Distt.	774.44	13.01.2009	462.00	45.57	0.53	46.10	508.10	1.51	509.61	142.00	31.05.2010 30.06.2012	Painting & road parking in Progress	
22	Rohtak	P-2	Construction of CHC with residential accommodation at Sampla	507.28	i) 31.01.11	421.33	23.43	66.24	89.67	511.00	0.00	511.00	33.00	31.01.11	Work completed and inaugurated by Hon'ble CM Haryana on 08.02.11. Previsouly this work exists in HSRDC and now has been changed into 4210	
	<b>Grand Total</b>			<b>12778.63</b>		<b>5732.43</b>	<b>1165.26</b>	<b>1368.78</b>	<b>2534.04</b>	<b>8266.47</b>	<b>109.59</b>	<b>8376.06</b>	<b>3381.33</b>			

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative update expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
--------	--------	----------	--------------	---	---	---------------------------------------	---	---	--	--	---	---------------------------------------	---	--	-------------------------	---------

## PRIMARY HEALTH CENTRE

1	Ambala	PD-I Ambala	Construction of Primary Health Centre with Residential Houses at Vill. Boh in Ambala District	207.27	EIC No.25-28/PA/CE(B) 2-Jan-2009	132.89	10.67	6.35	17.02	149.91	0.00	149.91	50.00	07.01.2010 30.04.2011	Work in progress	Financial liability is pending
2	Ambala	PD-I Ambala	Construction of Primary Health Centre at Noorpur in Ambala District.	207.27	RCH-2/Budget/2009/331-35 15-Jan-2009	60.71	0.68	21.31	21.99	82.70	0.00	82.70	47.00	12.7.2010 31.03.2012	work in Progress	80 % completed
3	Ambala	PD-II Ambala	Construction of Primary Health Centre with residential quarters at village Kesri in Ambala Distt	207.27 Lacs 119.94 Lacs Total = 327.21	26.09.2008 03.06.2011	210.97	0.00	59.68	59.68	270.65	0.00	270.65	16.50	31.12.2011	Work Completed.	
4	Ambala	PD-II Ambala	Construction of Primary Health Centre with residential quarters at village Saha in Ambala Distt	207.27	13.08.2010	82.07	67.78	32.45	100.23	182.30	0.00	182.30	17.00	28.02.2012	Work Completed	
5	Ambala	PD-1, KKR	Constn. of PHC with residential accommodation at village Ramgarh Roran	207.27		174.66	23.18	0.00	23.18	197.84	0.11	197.95	2.00	31.10.2010 31.10.2010	Work Completed but financial liability pending	
6	Ambala	PD-I1, KKR	Constg. Primary Health Centre at Tatka	207.27	A/A vide No. RCH-2-11460-64 dt. 06.10.08	102.05	49.11	30.43	79.54	181.59	0.00	181.59	8.00	21.10.2011	Work completed	Liability yet to be cleared
7	Ambala	PD-I1, KKR	Carrying out the balance work in Primary Health Centre at Vill. Thol	29.65	A/A vide C.E. (Blding) No. 397-98/PA/CE /B dt. 23.01.09	26.76	0.00	0.00	0.00	26.76	0.00	26.76	0.00	03.09.2011	Work completed	
8	Ambala	PD-I1, KKR	Constg. Primary Health Centre at Barna	207.27	13.08.09	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00			Site not available
9	Bhiwani	PD Bhiwani	Constn. of PHC at village Biran	207.27	22.05.2009	87.88	29.75	53.19	82.94	170.82	0.00	170.82	36.45	15.10.2011	work Completed	
10	Bhiwani	PD Dadri	Constn. of PHC at village Harodi	45.33	11.03.2004	67.99		6.02	6.02	74.01	0.00	74.01	0.00	10.11.2009	work Completed	
11	Bhiwani	PD Dadri	Constn. of PHC at village Dhiqwa Jattan	207	29.09.2008	137.51	51.53	0.07	51.60	189.11	0.00	189.11	10.00	31.12.2010	work Completed	
12	Bhiwani	PD Dadri	Constn. of PHC at village Balkara	207	13.08.2009	54.14	20.26	24.42	44.68	98.82	0.00	98.82	20.00	17.12.2010 30.06.2012	In Progress	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative update expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
13	Bhiwani	PD Dadri	Constn. of PHC at village Santokhpura	207	13.08.2009	53.68	21.60	23.34	44.94	98.62	0.00	98.62	20.00	17.12.2010 30.06.2013	In Progress	
14	Bhiwani	PD Narnaul	Constn. of PHC at village Chillro	207.00	04.12.2008	103.62	31.45	39.49	70.94	174.56	44.60	219.16	30.00	31.03.2012	Work completed.	
15	Bhiwani	PD Narnaul	Constn. of PHC at village Bachhod	207.00	22.05.2009	63.27	17.98	12.86	30.84	94.11	21.44	115.55	60.00	18.08.2010 31.05.2012	Finishing work in progress.	
16	Chandigarh	PD-Yamuna Nagar	Constn. of PHC and Residential accommodation in village Kharwan in Yamuna Nagar Distt.	207.00	22.05.2009	58.35	62.71	44.29	107.00	165.35	0.00	165.35	35.00	29.9.10 31.1.12	Work physically completed but financial liability is pending	Time Extension case is under process.
17	Chandigarh	PD-Yamuna Nagar	Constn. of PHC and Residential accommodation in village Bhambol in Yamuna Nagar Distt.	207.00	26.09.2008	152.40	49.38	0.00	49.38	201.78	0.00	201.78	10.00	16.8.09 time extension upto 15.4.10 granted	Work physically completed before extended time extension but financial liability is pending	Final bill of the agency is under preparation in divisional office.
18	Chandigarh	CD, Chandigarh	Constn. of PHC with residential accommodation at village Nanakpur	207.27	26.9.08	136.79		0.00	0.00	136.79	0.00	136.79	0.00	30.4.2010	Work completed	
19	Chandigarh	PD, Naraingarh	Constn. of PHC & Residential accommodation at village Habitpur in Yamuna Nagar Distt	207.27	20.11.08	200.64	6.15	0.00	6.15	206.79	0.00	206.79	5.00	30.11.2010	Work completed	This demand is being made for making of stock and release of securities.
20	Gurgaon	Palwal	Constn. Of PHC at Bhulwana	207.27	31.8.09	13.08	16.98	13.44	30.42	43.50	0.00	43.50	150.00	17.2.2011 31.7.2012	Work in progress	
21	Gurgaon	Palwal	Constn. Of PHC at Chhainsa	207.27	31.8.09	4.72	3.67	16.35	20.02	24.74	0.00	24.74	160.00	1.1.2011 31.7.2012	Work in progress	
22	Gurgaon	Palwal	Constn. Of PHC at Allika	207.27	31.8.09	27.67	15.22	22.59	37.81	65.48	0.00	65.48	125.00	11.3.2011 31.7.2012	Work in progress	
23	Gurgaon	Palwal	Constn. Of PHC at Deeghot	207.27	31.8.09	16.49	20.17	9.92	30.09	46.58	0.00	46.58	150.00	17.2.2011 31.7.2012	Work in progress	
24	Gurgaon	Palwal	Constn. Of PHC at Kot	207.27	31.8.09	13.18	10.67	14.66	25.33	38.51	0.00	38.51	150.00	1.4.2011 30.6.2012	Work in progress	
25	Gurgaon	Palwal	Constn. Of PHC at Sehoh	207.27	26.9.08	17.52	0.00	0.00	0.00	17.52	0.00	17.52	150.00	11.2.2011 30.6.2012	Work in progress	Tender is being called at risk and cost of agency
26	Gurgaon	PD-1, Gurgaon	Construction of Primary Health Centre with Residential Accommodation at village Wazirabad	207.27	FC No. 20/1662008-10460-464 dt 6.10.08	183.45	3.62	7.91	11.53	194.98	0.00	194.98	4.21	1.3.2010	Work completed	Security amounting to Rs. 4.21 Lacs to be cleared in addition to work done

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
27	Gurgaon	PD-1, Gurgaon	Construction of Primary Health Centre with Residential Accommodation at village Garhi Harsaru	207.27	FC No. 20/1662008-10460-464 dt 6.10.08	127.39	37.67	10.55	48.22	175.61	0.00	175.61	5.62	21.9.2009	Work completed	Security amounting to Rs. 5.62 Lacs is to be cleared
28	Gurgaon	PD-1, Gurgaon	Construction of Primary Health Centre with Residential Accommodation at village Bhanasala	207.27	FC No. 20/1662008-10460-464 dt 6.10.08	170.79	0.16	33.30	33.46	204.25	0.00	204.25	8.00	18.8.2009	Work completed	Security amounting to Rs. 8.00 Lacs is to be cleared
29	Gurgaon	PD-1, Gurgaon	Construction of Primary Health Centre with Residential Accommodation at village Mandawa	207.27	FC No. 20/1662008-10460-464 dt 6.10.08	100.24	0.00	12.29	12.29	112.53	0.00	112.53	90.04	29.2.2012	95% work completed	---
30	Gurgaon	PD-1, Gurgaon	Construction of Primary Health Centre with Residential Accommodation at village Daultabad	207.27	FC No. 20/1662008-10460-464 dt 6.10.08	47.73	46.51	32.33	78.84	126.57	0.00	126.57	80.00	29.2.2012	---- do --	---
31	Hisar	PD-III Hisar	Constn. of PHC with residence accommodation at village Choudharywas in Distt. Hisar	207.27	26.09.2008	159.65	4.23	0.00	4.23	163.88	0.00	163.88	0.00	31.09.2010	Work completed	
32	Hisar	PD-Fatehabad	Constn. of PHC Pillimandori	207.27	06.10.2008	143.13	15.02	0.00	15.02	158.15	0.00	158.15	0.00	31.03.2010	completed	
33	Hisar	PD-Fatehabad	Constn. of PHC Nagpur	207.27	06.10.2008	124.99	17.47	0.00	17.47	142.46	0.00	142.46	0.00	31.06.2010	completed	
34	Jhajjar	Jhajjar	PHC Bhambhewa	111 194.03	12.11.2007 1.12.2009	113.27	3.21	14.20	17.41	130.68	0.00	130.68	40.00	06.08.2008 30.06.2012	Work in progress.	
35	Jhajjar	Jhajjar	PHC Jahangirpur	207.27	13.2.2009	167.97	3.69	3.59	7.28	175.25	0.00	175.25	20.00	26.08.2009	Work completed.	
36	Jhajjar	Jhajjar	PHC Silani	207.27	13.2.2009	57.67	5.90	12.56	18.46	76.13	0.34	76.47	100.00	26.8.09 30.9.2012	Work in progress.	
37	Jhajjar	B.Garh	Const. of PHC at village Kheri Jassour in Jhajjar.	86.22	01.04.2008	79.52	0.00	0.25	0.25	79.77	0.00	79.77	6.45	10.08.2009	Work Completed	
38	Jhajjar	PD - I Sonapat	Constn. of PHC Building with residential accommodation at village Sisana in Sonapat Distt	207.27	13.02.2009	38.00	26.05	16.00	42.05	80.05	0.00	80.05	60.00	30.08.2010 31.07.2012	90% work is completed	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
39	Jhajjar	PD - I Sonepat	Constn. of PHC Building with residential accommodation at village Rohat in Sonepat Distt	207.27	22.05.2009	97.54	43.63	18.05	61.68	159.22	16.02	175.24	40.00	30.09.2011	Work completed	
40	Jhajjar	PD - I Sonepat	Constn. of PHC Building with residential accommodation at village Mahra in Sonepat Distt	207.27	22.05.2009	141.05	37.75	7.29	45.04	186.09	0.00	186.09	10.00	30.04.2011	Work completed	
41	Jhajjar	PD - I Sonepat	Constn. of PHC Building with residential accommodation at village Bhatana Zafrahad in Sonepat Distt	207.27	22.05.2009	143.04	24.31	10.60	34.91	177.95	0.00	177.95	10.00	30.04.2011	Work completed	
42	Jhajjar	PD - I Sonepat	Constn. of PHC Building with residential accommodation at village Dubeta in Sonepat Distt	207.27	22.05.2009	68.72	10.51	18.98	29.49	98.21	0.00	98.21	40.00	11.02.2011 30.06.2012	85% work completed	
43	Jhajjar	PD - I Sonepat	Constn. of PHC Building with residential accommodation at village Madina in Sonepat Distt	89.15 154.53	31.08.2008 23.01.2009	131.42	0.00	0.00	0.00	131.42	0.00	131.42	0.00	30.11.2008	Work completed	
44	Jhajjar	PD - I Sonepat	Constn. of PHC Building with residential accommodation at village Mudlana in Sonepat Distt	84.64 135.69	31.08.2008 23.01.2009	101.35	0.00	0.00	0.00	101.35	0.00	101.35	0.00	15.11.2008	work completed	
45	Jhajjar	PD - I Sonepat	Constn. of PHC Building with residential accommodation at village Jagsi Sura in Sonepat Distt	106.96 159.63	31.08.2008 23.01.2009	103.30	0.00	0.00	0.00	103.30	0.00	103.30	0.00	15.11.2008	work completed	
46	Jhajjar	PD - I Sonepat	Constn. of PHC Building with residential accommodation at village Bidhlan in Sonepat Distt	44.23 108.46	31.10.2008	116.31	0.00	0.00	0.00	116.31	0.00	116.31	5.00	31.12.2008	work completed	For payment of award given by the Arbitrator
47	Jhajjar	PD -II Sonepat	Constn. of PHC with residential at village Murthal in Sonepat Distt	207.27	06.10.2008	78.52	25.23	0.00	25.23	103.75	8.00	111.75	101.52	28-Jan-2009 27-Jan-2010 31-Mar-2012	Work is in progress	-
48	Karnal	PD-II Karnal	Constn. of PHC with residential accommodation at Salwan in Karnal Distt	207.27	PD (RCH-II) No.10460-64 6-Oct-2008	167.65	1.05	2.21	3.26	170.91	0.00	170.91	2.21	31.05.2010	Phy. Comp	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
49	Karnal	PD-II Karnal	Constn. of PHC with residential accommodation at Gausina in Karnal Distt	207.27	PD (RCH-II) No.10460-64 6-Oct-2008	137.04	12.30	4.48	16.78	153.82	22.19	176.01	2.00	30.11.2010	Phy. Comp	
50	Karnal	PD-II Karnal	Constn. of PHC alongwith residential accommodation at Kutail in Karnal Distt	207.27	PD (RCH) No.1070-1079 13-Feb-2009	158.49	27.67	1.97	29.64	188.13	3.16	191.29	17.00	28.02.2011	Phy. Comp	
51	Karnal Circle	Provincial Division, PWD B&R Br. Panipat	Constg. of PHC with residence Accomodation in Vill. Kawi in Panipat Distt	207.27	EIC No. 4694 dt. 10.06.2008	162.07	0.00	19.38	19.38	181.45	0.00	181.45	2.00	31.03.2010	Completed	Financial Liability Pending
52	Kaithal	PD -I Kaithal	Constn. of PHC at village Mundari	207.27	26.09.2008	159.35	0.00	4.25	4.25	163.60	0.61	164.21	4.50	31.04.2010	Work completed	Financial liability pending
53	Kaithal	PD -I Kaithal	Constn. of PHC at village Padla	207.27	26.09.2009	139.53	0.45	3.88	4.33	143.86		143.86	4.50	31.10.2010	Work completed	Financial liability pending
54	Kaithal	PD -I Kaithal	Constn. of PHC at village Kithana	207.27	13.02.2009	180.83	6.55		6.55	187.38	3.32	190.70	15.00	31.05.2011	Work completed	Financial liability pending
55	Kaithal	PD -I Kaithal	Constn. of PHC at village Keorak	207.27	11.05.2009	84.22	5.26	6.23	11.49	95.71	2.69	98.40	10.00	31.12.2011	Work completed	Financial liability pending
56	Kaithal	PD -II Kaithal	Constg. P.H.C. at vill. Habri.	207.27	26.9.2008.	170.10	-3.85	0.00	-3.85	166.25	0.00	166.25	6.00	30.4.2010.	Work completed	
57	Kaithal	PD -II Kaithal	Constg. P.H.C. at vill. Kangthali.	207.27	26.9.2008.	143.54	10.15	0.00	10.15	153.69	0.00	153.69	3.50	31.8.2010.	Work completed	
58	Kaithal	PD -II Kaithal	Constg. P.H.C. at vill. Karora.	207.27	26.9.2008.	163.25	-2.44	0.00	-2.44	160.81	0.00	160.81	5.00	30.4.2010.	Work completed	
59	Kaithal	PD -II Kaithal	Constg. P.H.C. at vill. Deoban.	207.27	26.9.2008.	168.03	19.23	0.00	19.23	187.26	0.00	187.26	6.00	30.4.2010.	Work completed	
60	Kaithal	PD Narwana	Constn. of Building of PHC at Dumkhera Khurd in Jind Distt	207.27	24.12.2008	90.04	0.00	0.00	0.00	90.04	0.00	90.04	0.00	10.01.2009	work completed	
61	Kaithal	PD Narwana	Constn. of PHC with residential accommodation village Durianpur	135.29	30.10.2007	107.66	0.00	0.00	0.00	107.66	0.00	107.66	0.00	31.08.2010	work completed	
62	Kaithal	PD Narwana	Constn. of PHC with residential accommodation at village Chatter in Jind Distt	135.29	12.11.2007	119.08	0.00	0.00	0.00	119.08	0.00	119.08	0.00	31.11.2009	work completed	
63	Rewari	PD-Rewari	Constn of PHC at village Guryani in Rewari Distt.	207.27	26.09.2008	0.32	0.00	0.00	0.00	0.32	0.00	0.32	0.00	Nil	Land not available	Allotment / Agreement closed due to site not available by the client deptt
64	Rewari	PD-Rewari	Constn of PHC at village Bawwa in Rewari Distt.	207.27	26.09.2008	75.60	13.87	1.11	14.98	90.58	19.41	109.99	25.00	27.02.2010 31.05.2012	Painting work is in progress	



Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
65	Rewari	PD-Rewari	Constn of PHC at village Fatehapuri Tappa Dahina in Rewari Distt.	207.27	26.09.2008	54.68	1.79	0.69	2.48	57.16	0.00	57.16	47.00	27.02.2010 31.07.2012	Main building 1220 sft & 2 No. 440 sft qtr Plastering & flooring in progress B/ wall 80% completed Action under Clause-II taken vide No. 7121 dt.	
66	Rewari	PD-Rewari	Constn of PHC at village Basdhudha in Rewari Distt.	207.27	26.09.2008	58.98	17.13	1.26	18.39	77.37	0.47	77.84	45.00	18.01.2010 30.06.2012	Main building completed except road & parking	
67	Rewari Circle	P.D. Nuh	Construction of PHC at village Jaurasi in Mewat District.	207.27	31.05.2009	0.37	14.31	33.11	47.42	47.79	20.87	68.66	138.61	31.12.2012	Slab laid of main bldgs., flooring, plastering, door & window work is in progress. 15% work comp. of 440 Sft. quarter, 10% work comp. of 1220 Sft. quarter & 80% work of B/wall	
68	-do-	-do-	Construction of PHC at village Shikrawa in Mewat District.	207.27	31.05.2009	0.36	25.56	39.60	65.16	65.52	18.54	84.06	123.21	31.12.2012	Slab laid of main bldg. & 1220 Sft. house, work complete upto roof level of 440 Sft. and other balance work in	
69	-do-	-do-	Construction of PHC at village Sudaka in Mewat District.	207.27	31.05.2009	0.44	14.49	16.45	30.94	31.38	0.00	31.38	175.89	29.6.2012	Work in progress	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
70	-do-	-do-	Construction of PHC at village Jamalgarh in Mewat District.	207.27	31.05.2009	0.47	14.69	18.87	33.56	34.03	20.57	54.60	152.67	31.12.2012	Work in progress	
71	-do-	-do-	Construction of PHC at village Bichhore in Mewat District.	207.27	31.05.2009	0.39	14.49	0.05	14.54	14.93	0.00	14.93	192.34	31.12.2012	Work in progress	
72	-do-	-do-	Construction of PHC at village Bai in Mewat District.	207.27	31.05.2009	0.45	14.43	16.74	31.17	31.62	0.14	31.76	175.51	31.12.2012	Work in progress	
73	-do-	-do-	Construction of PHC at village Padheni in Mewat District.	207.27	31.05.2009	0.36	14.31	0.00	14.31	14.67	0.00	14.67	192.00	12.12.2012	Work not excepted by the agency which is yet to be recall and clause-II has been levied.	
74	-do-	-do-	Constg. PHC with residential accommodation at village Ujina in Mewat District.	207.27		122.90	35.38	0.00	35.38	158.28	0.00	158.28	20.00	31.03.2011	Work Completed.	
75	Rohtak	P-2	Construction of PHC with residential accommodation at village Farmana Badshapur in Rohtak Distt. ii) internal road.	207.27	i) 06.10.08	109.86	12.00	36.00	48.00	157.86	0.00	157.86	36.00	i) 31.12.11 ii) 28.02.12	Work is in progress, main building completed on 30.10.10 clause-II imposed. (ii) Internal road is in progress.	
76	Rohtak	P-2	Construction of PHC with residential accommodation at village Paksma in Rohtak Distt.	207.27	i) 29.12.08	11.73	0.00	0.00	0.00	11.73	0.00	11.73	200.00	i) 30.03.12	Clause-II & III is imposed, tender being called at the risk and cost of previous agency.	
77	Rohtak	P-2	Construction of PHC with residential accommodation at Lakhna Maira	76.76 126.38	i) 24.08.09	114.25	0.00	0.00	0.00	114.25	0.00	114.25	0.00	i) 17.03.06	Work completed	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
78	Rohtak	P-2	Construction of PHC with residential accommodation at Baland	78.93	i) 11.01.07	100.60	0.00	0.00	0.00	100.60	0.00	100.60	0.00	i) 31.07.09	Work completed. RRC for Rs. 120.03 lacs sent to DG Health Services, Chandigarh	
	<b>Total</b>			<b>14727.50</b>		<b>7296.73</b>	<b>1082.72</b>	<b>835.04</b>	<b>1917.76</b>	<b>9214.49</b>	<b>202.48</b>	<b>9416.97</b>	<b>3473.73</b>			

### SUB HEALTH CENTRE

1	Ambala	PD-I Ambala	Construction of Sub Health centers at village Bara	21.16	26.08.2009	12.81	3.98	1.90	5.88	18.69	0.00	18.69	0.46	31.7.11	Work completed	Security and earth filling work pending
2	Ambala	PD-I Ambala	Construction of Sub Health centers at village Dukheri	21.16	26.08.2009	12.68	3.94	1.84	5.78	18.46	0.00	18.46	0.45	31.7.11	Work completed	Security and earth filling work pending
3	Ambala	PD-I Ambala	Construction of Sub Health centers at village Garnala	21.16	26.08.2009	12.84	4.22	1.96	6.18	19.02	0.00	19.02	0.48	31.7.11	Work completed	Security and earth filling work pending
4	Ambala	PD-I Ambala	Constn. of SHC at village Jalbera in Ambala Distt.	21.16	26.08.2009	12.82	4.06	1.92	5.98	18.80	0.00	18.80	0.46	31.7.11	Work completed	Security and earth filling work pending
5	Ambala	PD-I Ambala	Constn. of SHC at village Sunda in Ambala Distt.	21.16	26.08.2009	12.23	3.83	1.70	5.53	17.76	0.00	17.76	0.45	31.7.11	Work completed	Security and earth filling work pending
6	Ambala	PD-I Ambala	Construction of Sub Health centers at village Shahour	21.16	26.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		Site not available	Funds not required due to non availability of land
7	Ambala	PD-II Ambala	Constn. of SHC at village Landa in Ambala Distt.	21.16	26.08.2009	22.95	0.00	0.00	0.00	22.95	0.00	22.95	4.00	31.03.2011	Work completed	
8	Ambala	PD-I KKR	Constn. of SHC at village Alipur in KKR Distt.	21.16	26.08.2009	23.00	0.00	0.00	0.00	23.00	0.00	23.00	4.00	31.03.2012	Work completed	
9	Ambala	PD-I KKR	Constn. of SHC at village Mega Majra in KKR Distt.	21.16	26.08.2009	14.80	1.45	0.00	1.45	16.25	0.00	16.25	0.00	4.09.2010	Work completed	
10	Ambala	PD-I KKR	Constn. of SHC at village Jakhwala in Ambala Distt.	21.16	26.08.2009	7.95	5.77	0.00	5.77	13.72	0.38	14.10	1.25	16.05.2011	Work completed	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
11	Ambala	PD-II KKR	Constn. of SHC at village Kamoda in KKR Distt.	21.16	A/A vide RCH-2-2009-3033-37 dt. 11.05.09	15.29	0.00	0.00	0.00	15.29	0.00	15.29	3.50	16.10.2010	Work completed	Liability yet to be cleared
12	Ambala	PD-II KKR	Constn. of SHC at village Chalaundi in KKR Distt.	21.16	A/A vide RCH-2-2009-3033-37 dt. 11.05.09	15.23	0.00	0.00	0.00	15.23	0.00	15.23	2.25	01.01.2010	Work completed	Liability yet to be cleared
13	Ambala	PD-II KKR	Constn. of SHC at village Partapgarh in KKR Distt.	21.16	A/A vide RCH-2-2009-3033-37 dt. 11.05.09	10.03	0.00	0.54	0.54	10.57	0.00	10.57	8.50	31.01.2010	Work completed	Liability yet to be cleared
14	Ambala	PD-II KKR	Constn. of SHC at village Sultanpur in KKR Distt.	21.16	A/A vide RCH-2-2009-3033-37 dt. 11.05.09	10.92	4.10	0.22	4.32	15.24	0.00	15.24	3.25	31.07.2011	Work completed	Liability yet to be cleared
15	Ambala	PD-II KKR	Constn. of SHC at village Bir Mathana in KKR Distt.	21.16	A/A vide RCH-2-2009-3033-37 dt. 11.05.09	12.18	0.36	1.38	1.74	13.92	0.00	13.92	0.25	28.02.2010	Work completed	
16	Ambala	PD-II KKR	Constg. Sub Health Centre at Pindarsi	21.16	A/A vide RCH-2-2009-3033-37 dt. 11.05.09	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		Site not available
17	Ambala	PD-II KKR	Constg. Sub Health Centre at Charuni Jattan	21.16	A/A vide RCH-2-2009-3033-37 dt. 11.05.09	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		Site not available
18	Ambala	PD-II KKR	Constg. Sub Health Centre at Behlol Pur	21.16	A/A vide RCH-2-2009-3033-37 dt. 11.05.09	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		Site not available
19	Ambala	PD-II KKR	Constg. Sub Health Centre at Dayalpur	21.16	A/A vide RCH-2-2009-3033-37 dt. 11.05.09	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		Site not available
20	Ambala	PD-II KKR	Constg. Sub Health Centre at Antehri	21.16	A/A vide RCH-2-2009-3033-37 dt. 11.05.09	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		Site not available
21	Ambala	PD-II KKR	Constg. Sub Health Centre at Kheri Dab Dalan	21.16	A/A vide RCH-2-2009-3033-37 dt. 11.05.09	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		Site not available
22	Ambala	PD-II KKR	Constg. Sub Health Centre at Kaithala Khurd	21.16	A/A vide RCH-2-2009-3033-37 dt. 11.05.09	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		Site not available

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
23	Ambala	PD-II KKR	Constg. Sub Health Centre at Sirsala	21.16	A/A vide RCH-2-2009-3033-37 dt. 11.05.09	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		Site not available
24	Ambala	PD-II KKR	Constg. Sub Health Centre at Kaulapur	21.16	A/A vide RCH-2-2009-3033-37 dt. 11.05.09	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		Site not available
25	Ambala	PD-II KKR	Constg. Sub Health Centre at Lohar Majra	21.16	A/A vide RCH-2-2009-3033-37 dt. 11.05.09	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		Site not available
26	Ambala	PD-I Ambala	Constn of SHC Panjokhra in Ambala Distt.	21.16	26.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		SHC already exist. A/A withdrawn.
27	Ambala	PD-I Ambala	Constn of SHC Babyal in Ambala Distt.	21.16	26.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		SHC already exist. A/A withdrawn.
28	Ambala	PD-I Ambala	Constn of SHC Ghelkalan in Ambala Distt.	21.16	26.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		SHC already exist. A/A withdrawn.
29	Ambala	PD-I Ambala	Constn of SHC Jansui in Ambala Distt.	21.16	26.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		SHC already exist. A/A withdrawn.
30	Ambala	PD-I Ambala	Constn of SHC Mohra in Ambala Distt.	21.16	26.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		SHC already exist. A/A withdrawn.
31	Ambala	PD-I Ambala	Constn of SHC Nanhera in Ambala Distt.	21.16	26.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		SHC already exist. A/A withdrawn.
32	Ambala	PD-II Ambala	Constn of SHC Tepla in Ambala Distt.	21.16	26.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		Site not feasible
33	Ambala	PD-II Ambala	Constn of SHC Harda in Ambala Distt.	21.16	26.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		Site not feasible
34	Ambala	PD-II Ambala	Constn of SHC Tandwali in Ambala Distt.	21.16	26.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	-	Decision to be taken in the Deptt.	Work not be executed due to paucity of funds
35	Ambala	PD-II Ambala	Constn of SHC Kaserla Kalan in Ambala Distt.	21.16	26.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-		Site not available
36	Ambala	PD-II Ambala	Constn of SHC Laha in Naringarh Distt.	21.16	04.12.2008	8.12	0.00	0.00	0.00	8.12	0.00	8.12	0.00	31.06.10	Work completed	
37	Bhiwani	PD Bhiwani	Constn. of SHC at village Chang in Bhiwani distt.	21.16	04.12.2008	4.67	5.12	6.69	11.81	16.48	0.00	16.48	0.00	26.08.2011	Work completed	
38	Bhiwani	PD Bhiwani	Constn. of SHC at village Rampura in Bhiwani distt.	21.16	04.12.2008	11.63	0.19	8.50	8.69	20.32	0.00	20.32	3.03	02.01.2012	Work completed	
39	Bhiwani	PD Dadri	Constn. of SHC at village Singhani in Bhiwani distt.	21.16	8.12.2008	8.39	0.09	0.00	0.09	8.48	0.00	8.48	2.00	30.11.2010	Completed	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
40	Bhiwani	PD Dadri	Constn. of SHC at village Hui in Bhiwani distt.	21.16	8.12.2008	9.99	0.00	0.41	0.41	10.40	0.00	10.40	2.00	30.9.2010	Completed	
41	Bhiwani	PD Dadri	Constn. of SHC at village Paju in Bhiwani distt.	21.16	13.8.2009	7.94	-0.22	1.05	0.83	8.77	0.00	8.77	2.00	31.12.2010	Completed	
42	Bhiwani	PD Dadri	Constn. of SHC at village Lamba in Bhiwani distt.	21.16	13.8.2009	6.56	0.00	1.32	1.32	7.88	0.00	7.88	1.00	15.12.2010	Completed	
43	Bhiwani	PD Narnaul	Constn. of SHC at village Partal in Bhiwani distt.	21.16	04.12.2008	4.59	0.00		0.00	4.59	0.00	4.59	8.43	31.05.2010	Work in progress	
44	Bhiwani	PD Narnaul	Constn. of SHC at village Kakrala in Bhiwani distt.	21.16	04.12.2008	4.66	0.00	4.58	4.58	9.24	0.00	9.24	8.79	14.05.2010	Work in progress	
45	Bhiwani	PD Narnaul	Constn. of SHC at village Agihar in Bhiwani distt.	21.16	04.12.2008	8.93	0.00		0.00	8.93	0.00	8.93	3.31	09.05.2010	Work completed	
46	Bhiwani	PD Narnaul	Constn. of SHC at village Nangal Harnath in Bhiwani distt.	21.16	04.12.2008	4.46	0.00	4.09	4.09	8.55	0.00	8.55	2.75	09.05.2010	Work completed	
47	Bhiwani	PD Narnaul	Constn. of SHC at village Bawana in Bhiwani distt.	21.16	04.12.2008	4.96	0.00	3.91	3.91	8.87	0.00	8.87	2.59	31.05.2010	Work completed	
48	Bhiwani	PD Narnaul	Constn. of SHC at village Dewas in Bhiwani distt.	21.16	04.12.2008	4.61	10.09		10.09	14.70	0.00	14.70	4.58	19.05.2010	Work completed	
49	Bhiwani	PD Narnaul	Constn. of SHC at village Uninda in Bhiwani distt.	21.16	04.12.2008	3.76	0.00	0.13	0.13	3.89	0.00	3.89	9.00	04.06.2010 30.06.2012	Finishing in Progress	
50	Bhiwani	PD Narnaul	Constn. of SHC at village Kheri in Bhiwani distt.	21.16	04.12.2008	8.13	0.00		0.00	8.13	0.00	8.13	2.70	01.09.2009 30.06.2012	Finishing in Progress	
51	Bhiwani	PD Narnaul	Constn. of SHC at village Khurawata in Bhiwani distt.	21.16	04.12.2008	5.05	0.00	1.58	1.58	6.63	0.00	6.63	12.00	31.05.2010 31.08.2012	Structural work completed. Work is held up (Action Clause-III taken) Tender received & under process at the Risk &	
52	Bhiwani	PD Narnaul	Constn. of SHC at village Patikara in Bhiwani distt.	21.16	04.12.2008	0.00	12.36	-0.13	12.23	12.23	0.00	12.23	3.00	31.05.2010	Work completed	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
53	Bhiwani	PD Narnaul	Constn. of SHC at village Katoti Kalan in Bhiwani distt.	21.16	04.12.2008	12.39	0.00	0.00	0.00	12.39	0.00	12.39	3.00	31.05.2010	Work completed	
54	Bhiwani	PD Narnaul	Constn. of SHC at village Dokhera in Bhiwani distt.	21.16	04.12.2008	9.15	0.00	0.00	0.00	9.15	0.00	9.15	3.58	31.07.2010	Work completed	
55	Bhiwani	PD Narnaul	Constn. of SHC at village Fatehpur in Bhiwani distt.	21.16	04.12.2008	14.88	0.00	-0.09	-0.09	14.79	0.00	14.79	3.69	01.09.2009	Work completed	
56	Bhiwani	PD Narnaul	Constn. of SHC at village Barda in Bhiwani distt.	21.16	04.12.2008	8.22	2.59	0.00	2.59	10.81	0.00	10.81	1.50	01.09.2009	Work completed	
57	Bhiwani	PD Narnaul	Constn. of SHC at village Rambass in Bhiwani distt.	21.16	04.12.2008	13.11	0.00	0.00	0.00	13.11	0.00	13.11	1.90	01.09.2009	Work completed	
58	Bhiwani	PD Narnaul	Constn. of SHC at village Nasibpur in Bhiwani distt.	21.16	04.12.2008	12.21	0.00	0.00	0.00	12.21	0.00	12.21	1.00	01.09.2009	Work completed	
59	Bhiwani	PD Narnaul	Constn. of SHC at village Mandlana in Bhiwani distt.	21.16	04.12.2008	13.76	0.00	0.00	0.00	13.76	0.00	13.76	1.00	14.03.2010	Work completed	
60	Bhiwani	PD Narnaul	Constn. of SHC at village Kharoli in Bhiwani distt.	21.16	22.05.2009	4.86	0.00	3.04	3.04	7.90	0.00	7.90	5.00	14.07.2010 30.06.2012	Finishing in progress	
61	Chandigarh	PD-Yamuna Nagar	Constn. of SHC at Village Bubka in Yamuna nagar distt.	21.16	4.12.08	6.52	6.22	0.00	6.22	12.74	0.00	12.74	8.50	i) 18.8.10 (6 months)	Work physically completed but financial liability is pending	Time Extension case is under process.
62	Chandigarh	PD-Yamuna Nagar	Constn. of SHC at Village Laha in Yamuna nagar distt.	21.16	4.12.08	20.49	0.00	0.00	0.00	20.49	0.00	20.49	0.00	30.06.10	Fully completed	
63	Gurgaon	PD-Palwal	SHC at village Jalaipur, in Palwal Distt.	21.16	31.08.2009	0.00	0.00	8.85	8.85	8.85	0.00	8.85	10.00	05.10.2011 20.04.2012 31.07.2012	Work in progress	
64	Gurgaon	PD-Palwal	SHC at village Malloka in Palwal Distt.	21.16	31.08.2009	0.00	0.00	8.00	8.00	8.00	0.00	8.00	9.50	05.10.2011 20.04.2012 31.07.2012	Work in progress	
65	Gurgaon	PD-Palwal	SHC at village Ransika in Palwal Distt.	21.16	31.08.2009	0.00	0.00	7.50	7.50	7.50	0.00	7.50	10.50	05.10.2011 20.04.2012 31.07.2012	Work in progress	
66	Gurgaon	PD-Palwal	SHC at village Pondri in Palwal Distt.	21.16	13.08.2009	0.00	0.00	12.60	12.60	12.60	0.00	12.60	8.00	10.08.2011 25.02.2012	Work in progress	
67	Gurgaon	PD-Palwal	SHC at village Mandnaka in Palwal Distt.	21.16	31.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	10.00	25.05.2012 30.08.2012	Work in progress	
68	Gurgaon	PD-Palwal	SHC at village Bhigwali in Palwal Distt.	21.16	31.08.2009	0.00	0.00	4.72	4.72	4.72	0.00	4.72	15.00	25.05.2012 30.08.2012	Work in progress	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
69	Gurgaon	PD-Palwal	SHC at village Gharrot in Palwal Distt.	21.16	31.08.2009	0.00	0.00	15.35	15.35	15.35	0.00	15.35	5.00	25.05.2012 30.08.2012	Work in progress	
70	Gurgaon	PD-Palwal	SHC at village Janchauli in Palwal Distt.	21.16	31.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.00	25.05.2012 30.08.2012	Work in progress	
71	Gurgaon	PD-Palwal	SHC at village Chirawata in Palwal Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	10.08.2011 25.02.2012	Work allotted	The site has been changed and new site not handed over by the CMO
72	Gurgaon	PD-Palwal	SHC at village Manpur in Palwal Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	05.08.09 04.02.10 31.06.10	Work allotted	Land not available
73	Gurgaon	PD-Palwal	SHC at village Manpur-II in Palwal Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Work allotted	Land not available
74	Gurgaon	PD-Palwal	SHC at village Bahin in Palwal Distt.	21.16	13.08.2009	0.00	0.00	6.80	6.80	6.80	0.00	6.80	15.00		Work in progress	
75	Gurgaon	PD-Palwal	SHC at village Ali Brahman in Palwal Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Work in progress	
76	Gurgaon	PD-Palwal	SHC at village Missa in Palwal Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Not allotted	Letter has been returned to the Client Deptt. to hand over the site
77	Gurgaon	PD-Palwal	SHC at villge Chandhut in Palwal Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Not allotted	Letter has been returned to the Client Deptt. to hand over the site
78	Gurgaon	PD-Palwal	SHC at villge Jodhpur in Palwal Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Not allotted	Letter has been returned to the Client Deptt. to hand over the site
79	Gurgaon	PD-Palwal	SHC at villge Lulwari in Palwal Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Not allotted	Letter has been returned to the Client Deptt. to hand over the site
80	Gurgaon	PD-Palwal	SHC at villge Achheja in Palwal Distt	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Not allotted	Letter has been returned to the Client Deptt. to hand over the site
81	Gurgaon	PD-Palwal	SHC at villge Rampur in Palwal Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Not allotted	Letter has been returned to the Client Deptt. to hand over the site
82	Gurgaon	PD-Palwal	SHC at villge Bhagpur in Palwal Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Not allotted	Letter has been returned to the Client Deptt. to hand over the site
83	Gurgaon	PD-Palwal	SHC at villge Nai Nangla in Palwal Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Not allotted	Letter has been returned to the Client Deptt. to hand over the site
84	Gurgaon	PD-Palwal	SHC at villge Siha in Palwal Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Not allotted	Letter has been returned to the Client Deptt. to hand over the site
85	Gurgaon	PD-Palwal	SHC at villge Gudhrana in Palwal Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Not allotted	Letter has been returned to the Client Deptt. to hand over the site



Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
86	Gurgaon	PD-Palwal	SHC at villge Phulwari in Palwal Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Not allotted	Letter has been returned to the Client Deptt. to hand over the site
87	Gurgaon	PD-Palwal	SHC at villge Sondhad-II in Palwal Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Not allotted	Letter has been returned to the Client Deptt. to hand over the site
88	Gurgaon	PD-Palwal	SHC at villge Baghola in Palwal Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Not allotted	Letter has been returned to the Client Deptt. to hand over the site
89	Gurgaon	PD-Palwal	SHC at villge Dadhota in Palwal Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Not allotted	Letter has been returned to the Client Deptt. to hand over the site
90	Gurgaon	PD-Palwal	SHC at villge Ferojpur in Palwal Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Not allotted	Letter has been returned to the Client Deptt. to hand over the site
91	Gurgaon	PD-I Gurgaon	Constn. of SHC in village Baluda Gurgaon Distt.	21.16	4.12.2008	15.65	4.02	0.35	4.37	20.02	0.00	20.02	1.14	29.2.2012	Work Completed	---
92	Gurgaon	PD-I Gurgaon	Constn. of SHC in village Lohsinghani Gurgaon Distt.	21.16	4.12.2008	15.65	4.02	0.35	4.37	20.02	0.00	20.02	1.14	29.2.2012	---- do --	---
93	Gurgaon	PD-I Gurgaon	Constn. of SHC in village Sancholi Gurgaon Distt.	21.16	4.12.2008	15.64	4.02	0.32	4.34	19.98	0.00	19.98	1.18	29.2.2012	---- do --	---
94	Gurgaon	PD-I Gurgaon	Constn. of SHC in village Bilaspur Khurd Gurgaon Distt.	17.75	7.4.2010	0.00	0.00	0.00	0.00	0.00	0.00	0.00	17.75	29.02.2012	--	Tenders are to be reinvited
95	Gurgaon	PD-I Gurgaon	Constn. of SHC in village Rampura Gurgaon Distt.	17.94	7.4.2010	9.96	0.00	0.42	0.42	10.38	0.00	10.38	7.56	29.2.2012	95% work completed	---
96	Hisar	PD Fatehabad	Constn. SHC Bhattu Kalan	21.16	04.12.2008	14.88	2.71	0.00	2.71	17.59	0.00	17.59	0.00	10.08.10	Completed	
97	Hisar	PD Fatehabad	Constn. SHC Jandwala	21.16	04.12.2008	13.76	0.00	0.00	0.00	13.76	0.00	13.76	0.00	30.04.10	Completed	
98	Hisar	PD Fatehabad	Constn. SHC Ramsara	21.16	04.12.2008	16.92	0.00	0.00	0.00	16.92	0.00	16.92	0.00	10.05.10	Completed	
99	Hisar	PD Fatehabad	Constn. SHC Sulikhera	21.16	04.12.2008	15.47	0.00	0.00	0.00	15.47	0.00	15.47	0.00	30.11.09	Completed	
100	Hisar	PD Fatehabad	Constn. SHC Sekhpura	21.16	04.12.2008	14.05	0.00	0.00	0.00	14.05	0.00	14.05	0.00	24.09.09	Completed	
101	Hisar	PD Fatehabad	Constn. SHC Dharnia	21.16	04.12.2008	10.23	0.25	0.00	0.25	10.48	0.00	10.48	4.50	05.03.11	Completed	
102	Hisar	PD Fatehabad	Constn. SHC Matana	21.16	04.12.2008	6.97	0.48	0.00	0.48	7.45	0.00	7.45	8.50	30.06.2012	Work in progress	
103	Hisar	PD Fatehabad	Constn. SHC Kajalheri	21.16	04.12.2008	10.87	0.07	3.34	3.41	14.28	0.00	14.28	0.00	31.07.11	Completed	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
104	Hisar	PD Fatehabad	Constn. SHC Bhuna-I	21.16	04.12.2008	13.41	0.00	0.00	0.00	13.41	0.00	13.41	0.00	19.10.09	Completed	
105	Hisar	PD Fatehabad	Constn. SHC Bhuna-II	21.16	04.12.2008	8.66	0.32	0.00	0.32	8.98	0.00	8.98	7.50	31.07.11	Completed	
106	Hisar	PD Fatehabad	Constn. SHC Bhuna-III	21.16	04.12.2008	0.00	3.08	5.52	8.60	8.60	0.00	8.60	9.00	17.06.2012	Work in progress	
107	Hisar	PD Fatehabad	Constn. SHC Tibbi	21.16	04.12.2008	14.52	0.00	0.00	0.00	14.52	0.00	14.52	0.00	15.10.09	Completed	
108	Hisar	PD Fatehabad	Constn. SHC Bajjalpur	21.16	04.12.2008	17.97	0.00	0.00	0.00	17.97	0.00	17.97	0.00	23.11.10	Completed	
109	Hisar	PD Fatehabad	Constn. SHC Daulatpur	21.16	04.12.2008	14.84	0.00	0.00	0.00	14.84	0.00	14.84	0.00	15.06.10	Completed	
110	Hisar	PD Fatehabad	Constn. SHC Chaubara	21.16	04.12.2008	12.09	0.00	0.00	0.00	12.09	0.00	12.09	1.00	15.10.09	Completed	
111	Hisar	PD Fatehabad	Constn. SHC Dholu	21.16	04.12.2008	13.05	0.15	0.00	0.15	13.20	0.00	13.20	2.00		Completed	
112	Hisar	PD Fatehabad	Constn. SHC Jakhal-I	21.16	04.12.2008	10.01	0.00	0.00	0.00	10.01	0.00	10.01	0.00	01.01.10	Completed	
113	Hisar	PD Fatehabad	Constn. SHC Chandpura	21.16	04.12.2008	14.03	0.00	0.00	0.00	14.03	0.00	14.03	0.00	01.01.10	Completed	
114	Hisar	PD Fatehabad	Constn. SHC Samain-II	21.16	04.12.2008	10.37	0.00	0.00	0.00	10.37	0.00	10.37	0.00	19.09.09	Completed	
115	Hisar	PD Fatehabad	Constn. SHC Balyala (Tohana)	21.16	04.12.2008	13.02	0.00	0.00	0.00	13.02	0.00	13.02	0.00	19.09.09	Completed	
116	Hisar	PD Fatehabad	Constn. SHC Loha Khera	21.16	04.12.2008	14.16	0.00	0.00	0.00	14.16	0.00	14.16	0.00	09.10.09	Completed	
117	Hisar	PD Fatehabad	Constn. SHC Ratia-III	21.16	04.12.2008	10.83	0.13	0.34	0.47	11.30	0.00	11.30	0.00	30.04.11	Completed	
118	Hisar	PD Fatehabad	Constn. SHC Ratia-I	21.16	04.12.2008	7.19	5.67	0.31	5.98	13.17	0.00	13.17	0.00	31.07.11	Completed	
119	Hisar	PD Fatehabad	Constn. SHC Burj	21.16	04.12.2008	14.03	4.54	0.00	4.54	18.57	0.00	18.57	0.00	31.11.10	Completed	
120	Hisar	PD Fatehabad	Constn. SHC Rattakhera	21.16	04.12.2008	13.63	0.00	0.00	0.00	13.63	0.00	13.63	0.00		Completed	
121	Hisar	PD Fatehabad	Constn. SHC Hamzapur	21.16	04.12.2008	7.13	0.24	3.77	4.01	11.14	0.00	11.14	5.00	15.04.2012	Completed	
122	Hisar	PD Fatehabad	Constn. SHC Bhuthan Khurd	21.16	04.12.2008	10.55	0.00	0.00	0.00	10.55	0.00	10.55	0.00	29.10.09	Completed	
123	Hisar	PD Fatehabad	Constn. SHC Bhirdana-II	21.16	04.12.2008	14.47	0.00	0.00	0.00	14.47	0.00	14.47	0.00	20.10.09	Completed	
124	Hisar	PD Fatehabad	Constn. SHC Kirdhan	21.16	26.09.2008	14.04	0.00	0.00	0.00	14.04	0.00	14.04	0.00	30.10.09	Completed	
125	Hisar	PD Fatehabad	Constn. SHC Balyala (Ratia)	21.16	11.05.2009	9.68	0.06	0.00	0.06	9.74	0.00	9.74	6.25	30.06.2012	Work in progress	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative update expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
126	Hisar	PD Fatehabad	Constn. SHC Hanspur	21.16	11.05.2009	9.15	3.73	0.00	3.73	12.88	0.00	12.88	0.00	14.11.10	Completed	
127	Hisar	PD Fatehabad	Constn. SHC Shekhpur Sottar	21.16	11.05.2009	15.23	0.00	0.00	0.00	15.23	0.00	15.23	0.00	--	Completed	
128	Hisar	PD Fatehabad	Constn. SHC Bahamanwala	21.16	11.05.2009	8.06	2.15	3.04	5.19	13.25	0.00	13.25	3.00	--	Completed	
129	Hisar	PD Fatehabad	Constn. SHC Lali	21.16	11.05.2009	14.49	0.00	0.00	0.00	14.49	0.00	14.49	0.00	01.01.10	Completed	
130	Hisar	PD Fatehabad	Constn. SHC Badalgarh	21.16	11.05.2009	14.55	1.15	0.00	1.15	15.70	0.00	15.70	0.00	31.12.10	Completed	
131	Hisar	PD Fatehabad	Constn. SHC Nangal	21.16	11.05.2009	15.39	6.92	0.00	6.92	22.31	0.00	22.31	0.00	31.01.11	Completed	
132	Hisar	PD Fatehabad	Constn. SHC Sardarewale	21.16	11.05.2009	17.19	0.00	0.00	0.00	17.19	0.00	17.19	0.00	26.07.10	Completed	
133	Hisar	PD Fatehabad	Constn. SHC Ratangarh	21.16	11.05.2009	7.28	5.14	-0.04	5.10	12.38	2.27	14.65	1.50	31.03.12	Completed	
134	Hisar	PD Fatehabad	Constn. SHC Bhunderwas	21.16	11.05.2009	1.61	5.21	0.19	5.40	7.01	0.00	7.01	11.00	30.06.2012	Work in progress	
135	Hisar	PD Fatehabad	Constn. SHC Kukranwali	21.16	11.05.2009	15.50	0.00	0.00	0.00	15.50	0.00	15.50	0.00	17.04.10	Completed	
136	Hisar	PD Fatehabad	Constn. SHC Chinder	21.16	11.05.2009	16.50	0.00	0.00	0.00	16.50	0.00	16.50	0.00	28.04.10	Completed	
137	Hisar	PD Fatehabad	Constn. SHC Sarwarpur	21.16	11.05.2009	16.07	1.36	0.00	1.36	17.43	0.00	17.43	0.00	02.07.10	Completed	
138	Hisar	PD Fatehabad	Constn. SHC Dhingsara	21.16	11.05.2009	16.96	0.00	0.00	0.00	16.96	0.00	16.96	0.00	15.08.10	Completed	
139	Hisar	PD Fatehabad	Constn. SHC Banmandori	21.16	11.05.2009	16.95	0.00	0.00	0.00	16.95	0.00	16.95	0.00	19.04.10	Completed	
140	Hisar	PD Fatehabad	Constn. SHC Gilakhera	21.16	11.05.2009	9.55	1.33	0.00	1.33	10.88	0.00	10.88	0.00	31.08.10	Completed	
141	Hisar	PD Fatehabad	Constn. SHC Mehuwala	21.16	11.05.2009	16.85	0.00	0.00	0.00	16.85	0.00	16.85	0.00	16.04.10	Completed	
142	Hisar	PD Fatehabad	Constn. SHC Lehrian	21.16	11.05.2009	8.39	3.20	0.00	3.20	11.59	0.00	11.59	6.50	17.11.10	Completed	
143	Hisar	PD Fatehabad	Constn. SHC Dhani Ishar	21.16	11.05.2009	15.85	0.10	0.00	0.10	15.95	0.00	15.95	0.00	15.08.10	Completed	
144	Hisar	PD Fatehabad	Constn. SHC Gorakhpur	21.16	11.05.2009	18.93	0.35	0.00	0.35	19.28	0.00	19.28	0.00	15.09.10	Completed	
145	Hisar	PD Fatehabad	Constn. SHC Nanheri	21.16	11.05.2009	12.63	0.00	0.00	0.00	12.63	-0.09	12.54	5.00	30.04.10	Completed	
146	Hisar	PD Fatehabad	Constn. SHC Jandli Kalan	21.16	11.05.2009	8.50	7.91	1.62	9.53	18.03	0.00	18.03	0.00	17.10.10	Completed	
147	Hisar	PD Fatehabad	Constn. SHC Sanyana	21.16	11.05.2009	10.59	0.00	0.00	0.00	10.59	0.00	10.59	5.50	31.03.12	Completed	
148	Hisar	PD Fatehabad	Constn. SHC Ganda	21.16	25.05.2009	9.05	1.28	-0.16	1.12	10.17	2.69	12.86	0.00	30.09.11	Completed	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
149	Hisar	PD Fatehabad	Constn. SHC Bhodia Khera	21.16	25.05.2009	15.79	0.00	0.00	0.00	15.79	0.00	15.79	0.00	26.09.10	Completed	
150	Hisar	PD Fatehabad	Constn. SHC Khajuri Jatti	21.16	25.05.2009	15.59	1.11	0.00	1.11	16.70	0.00	16.70	0.00	06.10.10	Completed	
151	Hisar	PD Fatehabad	Constn. SHC Dehman	21.16	25.05.2009	11.95	1.06	4.50	5.56	17.51	0.00	17.51	0.00	28.02.11	Completed	
152	Hisar	PD Fatehabad	Constn. SHC Dhani Sancha	21.16	25.05.2009	10.36	7.18	0.00	7.18	17.54	0.00	17.54	0.00	30.11.10	Completed	
153	Hisar	PD Fatehabad	Constn. SHC Nehla-II	21.16	04.12.2008	0.02	0.00	0.00	0.00	0.02	0.00	0.02	0.00	31.12.10	Land in Dispute possession not handed over	
154	Hisar	PD-I Sirsa	Constn. SHC Jandwala Bishnoian Distt. Sirsa	21.16	13.08.2009	13.32	4.84	0.00	4.84	18.16	0.00	18.16	1.50	30.11.2010	Work Completed	Building handed over to the Client Deptt.
155	Hisar	PD-I Sirsa	Constn. SHC Singhpura Distt. Sirsa	21.16	13.08.2009	21.51	-2.18	0.00	-2.18	19.33	0.00	19.33	0.00	30.11.2010	Work Completed	Building handed over to the Client Deptt.
156	Hisar	PD-I Sirsa	Constn. SHC Kanganpur	21.16	13.08.2009	3.88	10.52	0.00	10.52	14.40	0.00	14.40	0.26	30.04.11	Work Completed	
157	Hisar	PD-I Sirsa	Constn. SHC Chouburja	21.16	04.12.2008	14.15	0.00	0.00	0.00	14.15	0.00	14.15	0.22	31.03.2010	Work Completed	
158	Hisar	PD-I Sirsa	Constn. SHC Phorka	21.16	04.12.2008	14.23	0.00	0.00	0.00	14.23	0.00	14.23	0.33	31.03.2010	Work Completed	
159	Hisar	PD-I Sirsa	Constn. SHC Neemla	21.16	11.05.2009	10.10	0.00	0.00	0.00	10.10	0.00	10.10	0.33	31.03.2010	Work Completed	
160	Hisar	PD-I Sirsa	Constn. SHC Kairawali	21.16	11.05.2009	15.65	0.00	0.00	0.00	15.65	0.00	15.65	0.32	12.03.2010	Work Completed	
161	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Katlupur in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	5.40	0.72	0.00	0.72	6.12	0.00	6.12	15.00	25.11.09 31.06.12	Work allotted at risk and cost of previous agency	Action under clause-3 imposed
162	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Barota in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	11.37	0.96	6.20	7.16	18.53	0.00	18.53	0.00	30.06.10	work Completed	
163	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Mahmoodpur in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	12.22	1.30	4.37	5.67	17.89	0.00	17.89	1.00	30.11.10	work Completed	due to release of security
164	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Dhurana in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	15.08	1.50	0.00	1.50	16.58	0.00	16.58	1.00	15.09.10	work Completed	due to release of security

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
165	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Khanpur Khurd in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	5.77	0.00	0.00	0.00	5.77	0.00	5.77	12.00	15.09.10	work Completed	Financial liabilities are pending
166	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Samri in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	4.45	1.76	0.00	1.76	6.21	0.00	6.21	13.00	28.02.11	work Completed	Financial liabilities are pending
167	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Karewari in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	16.08	6.62	0.00	6.62	22.70	0.00	22.70	0.00	31.01.11	work Completed	
168	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Ridhau in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	9.47	8.01	3.71	11.72	21.19	0.00	21.19	0.00	31.01.11	work Completed	
169	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Rohna in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	11.70	10.40	0.00	10.40	22.10	0.00	22.10	0.00	30.06.11	work Completed	
170	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Bichpari in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	15.20	2.67	0.30	2.97	18.17	0.00	18.17	0.50	15.07.10	work Completed	due to release of security
171	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Bagru in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	10.70	6.10	2.58	8.68	19.38	0.00	19.38	0.00	30.09.10	work Completed	
172	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Jatola in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	18.50	0.95	0.00	0.95	19.45	0.00	19.45	1.50	31.08.10	work Completed	Financial liabilities are pending
173	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Bhandri in Sonapat Distt. (i/c EI & PH)	21.16	13.08.2009	4.83	1.33	0.00	1.33	6.16	14.00	20.16	1.00	<b>30.09.10</b>	work Completed	due to release of security
174	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Garhi Sarai in Sonapat Distt. (i/c EI & PH)	21.16	13.08.2009	1.50	0.10	0.00	0.10	1.60	0.00	1.60	17.00	30.11.2010 30.06.2012	40% work Completed	
175	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Sehri in Sonapat Distt. (i/c EI & PH)	21.16	13.08.2009	16.58	3.80	0.00	3.80	20.38	0.00	20.38	0.00	31.07.10	work Completed	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
176	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Garhi Sisana in Sonapat Distt. (i/c EI & PH)	21.16	13.08.2009	14.59	3.82	0.00	3.82	18.41	0.00	18.41	0.00	15.11.10	work Completed	
177	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Barona in Sonapat Distt. (i/c EI & PH)	21.16	13.08.2009	16.44	5.31	0.00	5.31	21.75	0.00	21.75	0.00	30.06.10	work Completed	
178	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Silana in Sonapat Distt. (i/c EI & PH)	21.16	13.08.2009	14.67	5.45	0.00	5.45	20.12	0.00	20.12	0.00	30.11.10	work Completed	
179	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Dubeta in Sonapat Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Land Dispute	
180	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Nizampur in Sonapat Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16		Land Dispute	
181	Jhajjar	PD-I Sonapat	Constn. of Sub Health centre at village Ahulana Sonapat Distt.	21.16	13.08.2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	08.09.09 07.12.09	Agreement rescinded	
182	Jhajjar	PD-II Sonapat	Constn. of Sub Health centre at village Bahalgarh in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	14.97	0.00	0.00	0.00	14.97	0.00	14.97	0.00	30.06.10	Work Completed	
183	Jhajjar	PD-II Sonapat	Constn. of Sub Health centre at village Kheri Manajat in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	13.43	0.00	0.00	0.00	13.43	0.00	13.43	0.00	31.07.10	Work Completed	
184	Jhajjar	PD-II Sonapat	Constn. of Sub Health centre at village Nahra in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	13.65	0.00	0.00	0.00	13.65	0.00	13.65	0.00	31.07.10	Work Completed	
185	Jhajjar	PD-II Sonapat	Constn. of Sub Health centre at village Bindhroli in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	18.02	0.00	0.00	0.00	18.02	0.00	18.02	0.00	31.07.10	Work Completed	
186	Jhajjar	PD-II Sonapat	Constn. of Sub Health centre at village Sewli in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	10.91	0.00	0.00	0.00	10.91	0.00	10.91	0.00	31.07.10	Work Completed	
187	Jhajjar	PD-II Sonapat	Constn. of Sub Health centre at village Raipur in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	10.46	6.49	0.00	6.49	16.95	0.00	16.95	0.00	31.07.10	Work Completed	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
188	Jhajjar	PD-II Sonapat	Constn. of Sub Health centre at village Kundli in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	15.58	0.00	0.00	0.00	15.58	0.00	15.58	0.00	30.06.10	Work Completed	
189	Jhajjar	PD-II Sonapat	Constn. of Sub Health centre at village Mehndipur in Sonapat Distt. (i/c EI & PH)	21.16	12.05.2009	15.09	0.00	0.00	0.00	15.09	0.00	15.09	0.00	31.07.10	Work Completed	
190	Jhajjar	PD-Jhajjar	Constn. of SHC at Bakra	21.16	4.12.2008	19.65	0.00	0.00	0.00	19.65	0.00	19.65	0.00	28.02.10	Work Completed	
191	Jhajjar	PD-Jhajjar	Constn. of SHC at Dharoli	21.16	4.12.2009	11.03	0.00	0.00	0.00	11.03	0.00	11.03	0.00	30.04.10	Work Completed	
192	Kaithal	Jind	Construction of S.H.C. at Broli	21.16	11.05.2009	18.69	0.48	0.00	0.48	19.17	0.00	19.17	0.00	16.11.2009	Completed	
193	Kaithal	Jind	Construction of S.H.C. at Anchara Khurd	21.16	11.05.2009	11.70	1.30	0.00	1.30	13.00	0.00	13.00	0.00	31.08.2010	Completed	
194	Kaithal	Jind	Construction of S.H.C. at Baudat	21.16	11.05.2009	6.32	5.19	0.39	5.58	11.90	0.00	11.90	0.00	30.11.2011	Completed	
195	Kaithal	Jind	Construction of S.H.C. at Rodh	21.16	11.05.2009	7.57	0.00	0.38	0.38	7.95	0.00	7.95	0.00	31.01.2012	Completed	Boundary wall could not be started due to disputes of land.
196	Kaithal	Jind	Construction of S.H.C. at Loachab	21.16	11.05.2009	8.82	0.29	0.00	0.29	9.11	0.00	9.11	0.00	30.11.2010	Completed	Boundary wall could not be started due to disputes of land.
197	Kaithal	Jind	Construction of S.H.C. at Jaiwan	21.16	11.05.2009	10.95	0.05	0.00	0.05	11.00	0.00	11.00	0.00	13.11.2010	Completed	
198	Kaithal	Jind	Construction of S.H.C. at Khokhri	21.16	11.05.2009	16.28	0.28	0.00	0.28	16.56	0.00	16.56	0.00	15.12.2010	Completed	
199	Kaithal	Jind	Construction of S.H.C. at Bhuslana	21.16	11.05.2009	0.00	0.00	1.49	1.49	1.49	0.50	1.99	19.00	04.11.2011 03.05.2012	In progress	
200	Kaithal	Jind	Construction of S.H.C. at Singpura	21.16	11.05.2009	0.23	0.00	0.00	0.00	0.23	1.23	1.46	19.90	10.03.2012 09.09.2012	In progress	
201	Kaithal	Narwana	Constn. of SHC at Dohana	21.16	04.12.2008	9.98	6.95	0.00	6.95	16.93	0.00	16.93	0.00	20.06.10	work completed	
202	Kaithal	Narwana	Constn. of SHC at Lochab	21.16	04.12.2008	4.01	10.58	0.00	10.58	14.59	0.00	14.59	1.06	30.03.11	work completed	
203	Kaithal	Narwana	Constn. of SHC at Khapran	21.16	04.12.2008	9.63	1.30	0.00	1.30	10.93	0.00	10.93	0.00	30.06.10	work completed	
204	Kaithal	Narwana	Constn. of SHC at Bailerkha	21.16	11.05.2009	2.24	4.45	0.00	4.45	6.69	0.00	6.69	4.12	31.08.11	work completed	
205	Kaithal	Narwana	Constn. of SHC at Garhi	21.16	11.05.2009	4.80	9.91	0.00	9.91	14.71	0.00	14.71	0.00	30.06.11	work completed	
206	Kaithal	Narwana	Constn. of SHC at Sulhera	21.16	11.05.2009	7.67	6.15	0.00	6.15	13.82	0.00	13.82	0.00	17.08.10	work completed	
207	Kaithal	Narwana	Constn. of SHC at Phullian Kalan	21.16	11.05.2009	8.98	10.64	0.00	10.64	19.62	0.00	19.62	0.00	31.08.10	work completed	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
208	Karnal	PD-I Karnal	Constn. of SHC at village Bhaini Khurd in Karnal distt.	21.16	11.05.2009	12.96	8.08	0.00	8.08	21.04	0.00	21.04	0.00	15.10.2010	Work completed	-
209	Karnal	PD-I Karnal	Constn. of SHC at village Sultanpur in Karnal distt.	21.16	11.05.2009	14.49	2.72	0.00	2.72	17.21	0.00	17.21	0.00	31.07.2010	Work completed	Security payment is yet to be made
210	Karnal	PD-I Karnal	Constn. of SHC at village Amupur in Karnal distt.	21.16	11.05.2009	21.04	0.00	0.00	0.00	21.04	0.00	21.04	0.00	15.05.2010	Work completed	Security payment is yet to be made
211	Karnal	PD-I Karnal	Constn. of SHC at village Bastli in Karnal distt.	21.16	11.05.2009	14.71	0.00	0.00	0.00	14.71	5.74	20.45	0.00	31.10.2010	Work completed	Security payment is yet to be made
212	Karnal	PD-I Karnal	Constn. of SHC at village Jhamba in Karnal distt.	21.16	11.05.2009	17.81	0.68	0.00	0.68	18.49	0.00	18.49	0.00	16.07.2010	Work completed	-
213	Karnal	PD-I Karnal	Constn. of SHC at village Beer Badalwa in Karnal distt.	21.16	11.05.2009	11.26	5.73	0.00	5.73	16.99	0.00	16.99	0.00	31.12.2010	Work completed	Security payment is yet to be made
214	Karnal	PD-I Karnal	Constn. of SHC at village Sambhi in Karnal distt.	21.16	11.05.2009	11.85	3.79	0.00	3.79	15.64	0.00	15.64	0.00	31.07.2010	Work completed	Security payment is yet to be made
215	Karnal	PD-I Karnal	Constn. of SHC at village Kalsora in Karnal distt.	21.16	11.05.2009	7.13	0.00	3.08	3.08	10.21	0.00	10.21	0.00	30.09.2010	Work completed	Final payment Security payment is yet to be made
216	Karnal	PD-I Karnal	Constn. of SHC at village Kurak Jagir in Karnal distt.	21.16	11.05.2009	13.96	3.14	0.00	3.14	17.10	0.00	17.10	0.00	31.07.2010	Work completed	Security payment is yet to be made
217	Karnal	PD-I Karnal	Constn. of SHC at village Taprian Kalan in Karnal distt.	21.16	11.05.2009	16.48	0.00	0.00	0.00	16.48	0.00	16.48	0.00	20.11.2010	Work completed	Security payment is yet to be made
218	Karnal	PD-I Karnal	Constn. of SHC at village Dahnora Jagir in Karnal distt.	21.16	13.08.2009	7.38	2.08	0.00	2.08	9.46	4.14	13.60	0.00	30.06.2010	Work completed	Security payment is yet to be made
219	Karnal	PD-II Karnal	Constn. of SHC at village Kalri Jagir in Karnal distt.	21.16	P.D (RCH) No.14012-16 4-Dec-2008	13.22	0.00	0.00	0.00	13.22	0.00	13.22	0.00	15.12.09	Phy. Comp	
220	Karnal	PD-II Karnal	Constn. of SHC at village Gonder in Karnal distt.	21.16	P.D (RCH) No.14012-16 4-Dec-2008	13.95	0.00	0.00	0.00	13.95	0.00	13.95	0.00	31.12.09	Phy. Comp	
221	Karnal	PD-II Karnal	Constn. of SHC at village Takhana in Karnal distt	21.16	P.D (RCH) No.14012-16 4-Dec-2008	13.57	0.00	0.00	0.00	13.57	0.00	13.57	0.00	31.1.10	Phy. Comp	



Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
222	Karnal	PD-II Karnal	Constn. of SHC at village Hathlana in Karnal distt.	21.16	P.D. (RCH) No.14018-22 4-Dec-2008	15.17	0.00	0.00	0.00	15.17	0.00	15.17	0.00	31.12.09	Phy. Comp	
223	Karnal	PD-II Karnal	Constn. of SHC at village Kalampur in Karnal distt.	21.16	P.D (RCH) No.14012-16 4-Dec-2008	14.95	0.00	0.00	0.00	14.95	0.00	14.95	0.00	15.15.09	Phy. Comp	
224	Karnal	PD-II Karnal	Constn. of SHC at village Bahari in Karnal distt.	21.16	P.D (RCH) No.14012-16 4-Dec-2008	14.64	0.00	0.00	0.00	14.64	0.00	14.64	0.00	31.7.10	Phy. Comp	
225	Karnal	PD-II Karnal	Constn. of SHC at village Jai singh Pura in Karnal distt.	21.16	P.D (RCH) No.14012-16 4-Dec-2008	12.00	0.00	0.00	0.00	12.00	0.00	12.00	0.00	15.12.09	Phy. Comp	
226	Karnal	PD-II Karnal	Constn. of SHC at village Kurlan in Karnal distt.	21.16	PD RCH-2 /3033-37 11-May-2009	14.60	0.00	0.00	0.00	14.60	0.00	14.60	0.00	31.7.10	Phy. Comp	
227	Karnal	PD-II Karnal	Constn. of SHC at village Dupedi in Karnal distt.	21.16	PD RCH-2/ 3033-37 11-May-2009	4.13	0.00	0.00	0.00	4.13	0.35	4.48	16.68	5.10.12	In Progress	
228	Karnal	PD-II Karnal	Constn. of SHC at village Biroli in Karnal distt.	21.16	04.12.2008	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		No requirement	
229	Rewari	PD Rewari	Constn. of SHC at village Aulant in Rewari Distt.	21.16	04.12.2008	12.17	0.00	0.00	0.00	12.17	0.00	12.17	8.00	30.11.2010	Physically completed & handed over	
230	Rewari	PD Rewari	Constn. of SHC at village Naya Gaon in Rewari Distt.	21.16	13.08.2009	0.63	1.26	3.92	5.18	5.81	0.00	5.81	12.00	31.05.2012	Flooring & Finishing in progress. B/wall yet to be started	
231	Rewari	PD-Nuh	Construction of Sub Health Centre at village Kanwarsika in Mewat District	21.16	13-08-2009	0.00	2.90	2.29	5.19	5.19	0.00	5.19	15.97	26-12-2012	Work in progress	
232	Rewari	PD-Nuh	Construction of Sub Health Centre at village Uleta in Mewat District.	21.16	13-08-2009	0.00	2.89	2.82	5.71	5.71	0.00	5.71	15.45	26-12-2012	Work in progress	
233	Rewari	PD-Nuh	Construction of Sub Health Centre at village Kherkhalipur in Mewat District	21.16	13-08-2009	0.00	2.56	0.00	2.56	2.56	0.00	2.56	18.60	26-12-2012	Work in progress	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
234	Rewari	PD-Nuh	Construction of Sub Health Centre at village Alduka in Mewat District.	21.16	13-08-2009	0.00	0.00	4.48	4.48	4.48	0.00	4.48	16.68	26-12-2012	Work in progress	
235	Rewari	PD-Nuh	Construction of Sub Health Centre at village Nosera in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Work Allotted	yet to be started by Agency
236	Rewari	PD-Nuh	Construction of Sub Health Centre at village Golpuri in Mewat District	21.16	13-08-2009	0.00	2.99	1.48	4.47	4.47	0.00	4.47	16.69	26-12-2012	Work in progress	
237	Rewari	PD-Nuh	Construction of Sub Health Centre at village Jaisinghpur in Mewat District	21.16	13-08-2009	0.00	3.76	0.00	3.76	3.76	2.11	5.87	15.29	26-12-2012	Work in progress	
238	Rewari	PD-Nuh	Construction of Sub Health Centre at village Jamalgarh in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Work in progress	
239	Rewari	PD-Nuh	Construction of Sub Health Centre at village Singar in Mewat District.	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Work in progress	
240	Rewari	PD-Nuh	Construction of Sub Health Centre at village Papra in Mewat District.	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Work in progress	
241	Rewari	PD-Nuh	Construction of Sub Health Centre at village Mohommadpur in Mewat District	21.16	13-08-2009	0.00	0.00	4.69	4.69	4.69	0.00	4.69	16.47	26-12-2012	Work in progress	
242	Rewari	PD-Nuh	Construction of Sub Health Centre at village Autha in Mewat District.	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Work in progress	
243	Rewari	PD-Nuh	Construction of Sub Health Centre at village Jehkana in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Work allotted	yet to be started by Agency
244	Rewari	PD-Nuh	Constn. of SHC at village Bawla in Mewat Distt.	21.16	13-08-2009	0.00	0.00	3.84	3.84	3.84	0.00	3.84	17.32	26-12-2012	Work in progress	
245	Rewari	PD-Nuh	Construction of Sub Health Centre at village Bissar in Mewat District.	21.16	13-08-2009	0.00	0.00	9.43	9.43	9.43	0.00	9.43	11.73	04-10-12	Work in progress	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
246	Rewari	PD-Nuh	Construction of Sub Health Centre at village Mohlaka in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	7.54	7.54	13.62	04-10-12	Work in progress	
247	Rewari	PD-Nuh	Construction of Sub Health Centre at village Gogjaka in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Work in progress	
248	Rewari	PD-Nuh	Construction of Sub Health Centre at village Pattan Udaipuri in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	04-10-12	Work in progress	
249	Rewari	PD-Nuh	Construction of Sub Health Centre at village Hirwari in Mewat District.	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Work in progress	
250	Rewari	PD-Nuh	Construction of Sub Health Centre at village Pathrali in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	04-10-12	Work allotted	Land not available
251	Rewari	PD-Nuh	Construction of Sub Health Centre at village Jodhriyabass in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Work allotted	Land not available
252	Rewari	PD-Nuh	Construction of Sub Health Centre at village Ganduri in Mewat District	21.16	13-08-2009	0.00	0.00	2.28	2.28	2.28	0.00	2.28	18.88	26-12-2012	Work in progress	
253	Rewari	PD-Nuh	Construction of Sub Health Centre at village Bukharka in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Work in progress	
254	Rewari	PD-Nuh	Construction of Sub Health Centre at village Rohat (Rithat) in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Work in progress	
255	Rewari	PD-Nuh	Construction of Sub Health Centre at village Jhimrawat in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	04-10-12	Work allotted	Land not available
256	Rewari	PD-Nuh	Construction of Sub Health Centre at village Nai Nangla in Mewat District	21.16	13-08-2009	0.00	0.00	2.62	2.62	2.62	0.00	2.62	18.54	26-12-2012	Work in progress	
257	Rewari	PD-Nuh	Construction of Sub Health Centre at village Marora in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	04-10-12	Work in progress	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative update expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
258	Rewari	PD-Nuh	Construction of Sub Health Centre at village Kotla in Mewat District.	21.16	13-08-2009	0.00	4.06	0.00	4.06	4.06	0.00	4.06	17.10	26-12-2012	Work in progress	
259	Rewari	PD-Nuh	Construction of Sub Health Centre at village Dehana in Mewat District	21.16	13-08-2009	0.00	2.30	0.00	2.30	2.30	3.39	5.69	15.47	26-12-2012	Work in progress	
260	Rewari	PD-Nuh	Construction of Sub Health Centre at village Rehna in Mewat District.	21.16	13-08-2009	0.00	0.00	3.99	3.99	3.99	0.00	3.99	17.17	26-12-2012	Work in progress	
261	Rewari	PD-Nuh	Construction of Sub Health Centre at village Salaheri in Mewat District	21.16	13-08-2009	0.00	0.00	7.40	7.40	7.40	0.00	7.40	13.76	26-12-2012	Work in progress	
262	Rewari	PD-Nuh	Construction of Sub Health Centre at village Alawalpur in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Not allotted	Land not available
263	Rewari	PD-Nuh	Construction of Sub Health Centre at village Panchgauna in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	04-10-12	Not allotted	Land not available
264	Rewari	PD-Nuh	Construction of Sub Health Centre at village Dhulawat in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	04-10-12	Not allotted	Land not available
265	Rewari	PD-Mewat	Construction of Sub Health Centre at village Nai in Mewat District.	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Work allotted but not started due to site is not cleared	Land not available
266	Rewari	PD-Mewat	Construction of Sub Health Centre at village Pingwan in Mewat District.	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Land not made available by the client department	Not allotted
267	Rewari	PD-Mewat	Construction of Sub Health Centre at village Godhola in Mewat District.	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Land not made available by the client department	work allotted
268	Rewari	PD-Mewat	Construction of Sub Health Centre at village Punhana-B in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Not allotted Land not available	
269	Rewari	PD-Mewat	Construction of Sub Health Centre at village Tauru in Mewat District.	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Not allotted Land not available	

Sr. No	Circle	Division	Name of Work	(i) Amount of A/A (ii) Amount of revised A/A (if any) (In Lacs)	(i) Date of A/A (ii) Date of revised A/A (if any) (In Lacs)	Expenditure upto 31.03.2011 (In lacs)	Expenditure under NHRM during 2011-12 (In Lacs)	Expenditure under 4210 during 2011-12 (In Lacs)	Total Expenditure during 2011-12 (8+9) (In Lacs)	Cumulative expenditure upto 31.03.2012 (7+10) (In lacs)	Expenditure during 2012-13 for the month of April & May	Cumulative Expenditure update (11+12)	Actual Balance amount required to complete the work (In Lacs)	(i) Schedule Completion (ii) Target Completion	Physical status of work	Remarks
270	Rewari	PD-Mewat	Construction of Sub Health Centre at village Sunari in Mewat District.	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Work yet to be started	
271	Rewari	PD-Mewat	Construction of Sub Health Centre at village Patuka in Mewat District.	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	land not made available by the client department	work allotted
272	Rewari	PD-Mewat	Construction of Sub Health Centre at village Bhangoh in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	04-10-12	Land not available	
273	Rewari	PD-Mewat	Construction of Sub Health Centre at Ferozpur Jhirka in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	not allotted	
274	Rewari	PD-Mewat	Construction of Sub Health Centre at village Rangala Rajpur in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Not yet started by the Agency	
275	Rewari	PD-Mewat	Construction of Sub Health Centre at village Bolgaun (Kolgaon) in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Work allotted. Land not available	
276	Rewari	PD-Mewat	Construction of Sub Health Centre at village Mau in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Land not available	
277	Rewari	PD-Mewat	Construction of Sub Health Centre at village Santhawadi in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Work allotted. Land not available	
278	Rewari	PD-Mewat	Construction of Sub Health Centre at village Sultanpur in Mewat District	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Work allotted. Yet to be started by the agency	
279	Rewari	PD-Mewat	Construction of Sub Health Centre at village Utton in Mewat District.	21.16	13-08-2009	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.16	26-12-2012	Work allotted. Land not available	
280	Rohtak	PD-II Rohtak	Construction of SHC Kheri Sampla in Rohtak Distt.	15.72	i) 04.03.08	10.34	0.00	0.00	0.00	10.34	0.00	10.34	0.00	i) 31.03.10	Work completed.	
281	Rohtak	PD-II Rohtak	Construction of SHC at village Ladaut in Rohtak Distt.	12.01	i) 19.09.07	8.86	0.00	0.00	0.00	8.86	0.00	8.86	0.00	i) 30.09.09	Work completed.	
282	Rohtak	PD-II Rohtak	Construction of SHC at village Titoli in Rohtak Distt.	15.39	i) 19.09.07	11.52	0.00	0.00	0.00	11.52	0.00	11.52	0.00	i) 31.12.09	Work completed.	
	<b>Grand Total</b>			<b>5940.13</b>		<b>2061.35</b>	<b>334.07</b>	<b>205.97</b>	<b>540.04</b>	<b>2601.39</b>	<b>44.25</b>	<b>2645.64</b>	<b>1924.09</b>			